

CHANGE ORDER

Project Title	Robb Road Water Main Loop Project Railroad Crossing		
Owner	City of Kalama	Contractor Name	Tapani, Inc.
Change Order No.	1	Contractor Address	1904 SE 6 th Place Battle Ground, WA 98604
Change Order Date	March 28, 2017		
G&O No.	15255.01		

The following changes are hereby made to the Contract Documents:

ITEM NO. 1: Additional Cost for Rock Boring

Install rock drilling head to facilitate drilling through solid rock. Include additional costs for reduced drilling production through solid rock. Remove rock drilling head and replace with standard head when through solid rock and drilling through sand and gravel again.

The lump sum cost for this work is:.....\$18,374.90

Justification: The additional work is the result of changed site conditions.

CHANGE TO CONTRACT PRICE

Original Contract Amount (without tax):.....	\$262,400.00
Current Contract Amount, as adjusted by previous change orders:.....	\$262,400.00
The Contract Amount due to this Change Order will be increased by:.....	\$18,374.90
The new Contract Amount (without tax) due to this Change Order will be:	\$280,774.90

CHANGE TO CONTRACT TIME

The Substantial Completion Contract Time will not change, for a total of 40 working days.

The Physical Completion Contract Time will not change, for a total of 50 working days.

This document will become a supplement to the Contract and all provisions in the Contract will apply hereto. The Contractor acknowledges and agrees that by executing this change order he foregoes all rights and privileges of acquiring any additional compensation for any known or unknown claims of any type or nature, to include but not be limited to, any additional work, delays, extended office overhead, design omissions, changed site conditions, or any oral directions as of the date of the execution of this change order.

GRAY & OSBORNE, INC.
(RECOMMENDED)



Date 3/20/17

TAPANI, INC.
(ACCEPTED)



Date 3/30/17

CITY OF KALAMA
(ACCEPTED)

_____ Date _____